

City of Salem, MA
FY18 Roadway Pavement Rehabilitation Project
Project Status

11/29/2017

ward	street	from	to	status	comments/ upcoming work
3	JEFFERSON AVE	MARGIN ST	CLEVELAND ST	Final paving completed 10/04	
2	BROWN ST	WASHINGTON SQ W	ST PETERS ST	Final paving completed 9/28	
2	KIMBALL CT	BROWN ST	END	Final paving completed 9/28	
2	MALL ST	WASHINGTON SQR N	BRIDGE ST	Final paving completed 9/28	
1	ESSEX ST	WASHINGTON SQR E	WASHINGTON SQR W	Final paving completed 9/29	
1	HODGES CT	DERBY ST	ESSEX ST	Final paving completed 9/29	
1	HERBERT ST	DERBY ST	ESSEX ST	Final paving completed 9/29	
2	BOARDMAN ST	WEBB ST	WASHINGTON SQR E	Final paving completed 9/28	
2	BRIGGS ST	WEBB ST	WASHINGTON SQR E	Final paving completed 9/28	
2	ANDREW ST	WEBB ST	WASHINGTON SQR E	Final paving completed 9/28	
2	PLEASANT ST AVE	PLEASANT ST	WINTER ST	Final paving completed 9/28	
6	TREMONT ST	GROVE ST	PEABODY CL	Final paving completed 9/29	
7	RAYMOND RD	LORING AVE	RAYMOND AVE	Final paving completed 10/18	
7	RAYMOND RD	RAYMOND AVE	LAFAYETTE	Final paving completed 10/18	
5	CLIFF STREET	CLIFTON AVE	OCEAN AVE	Final paving completed 10/18	
5	GENEVA ST	ROSLYN ST	HANCOCK ST	Final paving completed 10/18	
7	KELLEY RD	CEDARCREST RD	END	Final paving completed 10/18	
3	HORTON ST	OLD RD	LAURENT RD	Final paving completed 10/19	
4	OBER ST	BUTLER ST	WALL ST	Final paving completed 10/19	
4	UGO RD	BUENA VISTA AVE	OUTLOOK AVE	Final paving completed 10/19	
6	FRANKLIN CT	FOSTER ST	FRANKLIN ST	Final paving completed 10/19	
6	EVERETT ST	DEARBORN ST	END	Final paving completed 10/19	
2	GIFFORD CT	CARPENTER ST	END	casting adjusted 10/16	final paving schedule for 11/30
1	HARDY ST	ESSEX ST	END	casting adjusted 11/28	final paving schedule for 11/30
1	BENTLEY ST	ESSEX ST	DERBY ST	casting adjusted 11/28	final paving schedule for 11/30
1	DANIELS ST	DANIELS ST CT	DERBY ST	casting adjusted 11/28	final paving schedule for 11/30
1	DANIELS ST CT	KOSCIUSKO ST	DANIELS ST	casting adjusted 11/28	final paving schedule for 11/30
1	KOSCIUSKO ST	DERBY ST	DANIELS ST CT	casting adjusted 11/28	final paving schedule for 11/30
1	COLLINS ST	WEBB ST	ARBELLA ST	schedule to finish casting adjustments TBD	final paving schedule TBD
1	PRINCE ST	HARBOR ST	LEAVITT ST	TBD	
4	PROCTOR ST	LANGDON ST	POPE ST	TBD	
2	MONROE ST	ESSEX ST	FEDERAL ST	TBD	
5	SUMMIT AVE	CLIFTON AVE	WILLOW AVE	TBD	
5	SUMMIT AVE	WILLOW AVE	LEACH ST	TBD	
1	DERBY	ORANGE ST	FORT AVE	TBD	
4	CHERRY HILL AVE	CROWDIS ST	HIGHLAND AVE	TBD	
1	PEABODY ST	LAFAYETTE ST	CONGRESS ST	TBD	
7	CEDARCREST RD	CEDAR HILL RD	CEDARCREST AVE	TBD	
7	CEDAR HILL RD	INTERVALE RD	CEDARCREST RD	TBD	

typical sequence of work for paving:

1. work starts with the existing top 2-inches of pavement removed by grinding.
2. leveling (thin layer of pavement) course installed to make roadway smooth for vehicular traffic.
3. structures (manhole frames and covers and water/gas boxes) are adjusted to final pavement grades
4. if necessary, utility services (gas, electric, water, sewer) are repaired or replaced
5. work is completed with the installation of the final top coarse of pavement.
6. work is typically completed within 4 weeks of starting, weather permitting.