



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: March 19th – March 30th

General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.
- Roadway work is anticipated to be limited during the winter months due to weather concerns (January through March).

Projected Construction Activities:

Week of March 19 th	<ul style="list-style-type: none">• The Contractor will continue the Forest River Park retaining wall installation, and drainage swale work.• The Contractor will continue to install the Forest River Park Ballfield dugout and concession stand foundations.
Week of March 26 th	<ul style="list-style-type: none">• The Contractor will continue to install the Forest River Park retaining wall, ballfield dugout and concession stand foundations.• The Contractor will continue the Forest River Park Ballfield, pedestrian bridge, and drainage swale work.

Issue Date: March 20, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

