

# City of Salem, Ma

## 2010/2011 Roadway Pavement Rehabilitation Project

### Project Status

as of 07/6/11

ward	street	from	to	status	comment
1	church st	washington st	st peter st	tbd	
	salem st	palmer st	harbor st	tbd	
	white st	derby	end	tbd	
2	pickman	winter st	webb st	tbd	<b>waiting for gas work to finish</b>
3	first street	100 ft of traders	100 ft of traders	complete	
	broad st	pheleps st	winthrop st	complete	
	south pine	warren st	essex st	started 7/6/11	
	calabrese st	francis rd	jackson st	complete	
	hamilton st	essex st	chestnut st	scheduled	<b>start 7/7/11</b>
	endicott st	margin st	summer st	complete	
	sewall street & Lot			tbd	
4	witchhill rd	hilside ave	mansell pkwy	started 7/6/11	
	proctor st	langdon st	highland ave	started 7/6/11	
5	ropes st	washington st	canal st	tbd	<b>waiting for gas work to finish</b>
	ocean ave	canal st	lafayette st	scheduled	<b>start 7/8/11</b>
	ocean ave west	jefferson ave	end	scheduled	<b>start 7/7/11</b>
	gardner st	canal st	lafayette st	tbd	<b>waiting for gas work to finish</b>
	adams st	jefferson ave	end	scheduled	<b>start 7/7/11</b>
	eden st	summit ave	green st	tbd	
6	dearborn st	upham st	moulton ave	started 7/6/11	
	beaver st	goodhue st	silver st	started 7/6/11	
7	monroe rd	loring ave	lincoln rd	scheduled	<b>start 7/7/11</b>
	surrey rd	pershing rd	end	tbd	<b>waiting for gas work to finish</b>

**typical squence of work:**

1. work starts with the existing top 2-inches of pavement removed by grinding.
2. leveling (thin layer of pavement) course installed to make roadway smooth for vehicular traffic.
3. structures (manhole frames and covers and water/gas boxes) are adjusted to final pavement grades
4. if necessary, utility services (gas, electric, water, sewer) are repaired or replaced
4. work is completed with the installation of the final top coarse of pavement.