

City of Salem, Ma

2010/2011 Roadway Pavement Rehabilitation Project

Project Status

as of 9/14/11

ward	street	from	to	status	comment
1	church st	washington st	st peter st	tbd	
	saalem st	palmer st	harbor st	start 9/15 or 16	
	white st	derby	end	start 9/15 or 16	
2	pickman	winter st	webb st	start 9/15 or 16	
3	first street	100 ft of traders	100 ft of traders	complete	
	broad st	pheleps st	winthrop st	complete	
	south pine	warren st	essex st	started 7/6/11	final paving week of 9/12
	calabrese st	francis rd	jackson st	complete	
	hamilton st	essex st	chestnut st	started 7/7/11	final paving week of 9/12
	endicott st	margin st	summer st	complete	
	sewall street & Lot			tbd	
4	witchhill rd	hilside ave	mansell pkwy	complete	
	proctor st	langdon st	highland ave	complete	
5	ropes st	washington st	canal st	start 9/15/11	
	ocean ave	canal st	lafayette st	complete	
	ocean ave west	jefferson ave	end	complete	
	gardner st	canal st	lafayette st	start 9/15/11	
	adams st	jefferson ave	end	complete	
	eden st	summit ave	green st	start 9/15/11	
6	dearborn st	upham st	moulton ave	complete	
	beaver st	goodhue st	silver st	complete	
7	monroe rd	loring ave	lincoln rd	complete	
	surrey rd	pershing rd	end	tbd	waiting for gas work to start

typical squence of work:

1. work starts with the existing top 2-inches of pavement removed by grinding.
2. leveling (thin layer of pavement) course installed to make roadway smooth for vehicular traffic.
3. structures (manhole frames and covers and water/gas boxes) are adjusted to final pavement grades
4. if necessary, utility services (gas, electric, water, sewer) are repaired or replaced
4. work is completed with the installation of the final top course of pavement.