

City of Salem, MA
FY18 Roadway Pavement Rehabilitation Project
Project Status

9/20/2017

ward	street	from	to	status	comment
3	JEFFERSON AVE	MARGIN ST	CLEVELAND ST	grinding completed 9/15	leveling schedule for 9/21
2	BROWN ST	WASHINGTON SQ W	ST PETERS ST	grinding completed 9/18	leveling schedule for 9/25
2	KIMBALL CT	BROWN ST	END	grinding completed 9/18	leveling schedule for 9/25
2	MALL ST	WASHINGTON SQR N	BRIDGE ST	grinding completed 9/19	leveling schedule for 9/25
1	ESSEX ST	WASHINGTON SQR E	WASHINGTON SQR W	grinding completed 9/20	leveling schedule for 9/25
1	HODGES CT	DERBY ST	ESSEX ST	grinding completed 9/19	leveling schedule for 9/26
1	HERBERT ST	DERBY ST	ESSEX ST	grinding completed 9/19	leveling schedule for 9/26
2	BOARDMAN ST	WEBB ST	WASHINGTON SQR E	grinding to start 9/20	leveling schedule for 9/26
2	BRIGGS ST	WEBB ST	WASHINGTON SQR E	grinding to start 9/20	leveling schedule for 9/26
2	ANDREW ST	WEBB ST	WASHINGTON SQR E	grinding to start 9/20	leveling schedule for 9/27
2	PLEASANT ST AVE	PLEASANT ST	WINTER ST	grinding to start 9/20	leveling schedule for 9/27
6	TREMONT ST	GROVE ST	PEABODY CL	grinding to start 9/21	leveling schedule for 9/27
2	GIFFORD CT	CARPENTER ST	DEAD END	TBD	
6	FRANKLIN COURT	FOSTER ST	FRANKLIN ST	TBD	
4	OBER ST	BUTLER ST	WALL ST	TBD	
4	UGO RD	BUENA VISTA AVE	OUTLOOK AVE	TBD	
5	SUMMIT AVE	CLIFTON AVE	WILLOW AVE	TBD	
5	SUMMIT AVE	WILLOW AVE	LEACH ST	TBD	
5	CLIFF STREET	CLIFTON AVE	OCEAN AVE	TBD	
5	GENEVA	ROSLYN ST	HANCOCK ST	TBD	
3	HORTON ST	OLD RD	LAURENT RD	TBD	
7	RAYMOND RD	LORING AVE	RAYMOND AVE	TBD	
7	RAYMOND RD	RAYMOND AVE	LAFAYETTE	TBD	
1	HARDY ST	ESSEX ST	END	schedule for casting adjustments TBD	final paving schedule TBD
1	BENTLEY ST	ESSEX ST	DERBY ST	schedule for casting adjustments TBD	final paving schedule TBD
1	DANIELS ST	DANIELS ST CT	DERBY ST	schedule for casting adjustments TBD	final paving schedule TBD
1	DANIELS ST CT	KOSCIUSKO ST	DANIELS ST	schedule for casting adjustments TBD	final paving schedule TBD
1	KOSCIUSKO ST	DERBY ST	DANIELS ST CT	schedule for casting adjustments TBD	final paving schedule TBD
1	COLLINS ST	WEBB ST	ARBELLA ST	schedule for casting adjustments TBD	final paving schedule TBD
1	DERBY	ORANGE ST	FORT AVE	TBD	
1	PRINCE ST	HARBOR ST	LEAVITT ST	TBD	
1	PEABODY ST	LAFAYETTE ST	CONGRESS ST	TBD	
4	CHERRY HILL AVE	CROWDIS ST	HIGHLAND AVE	TBD	
4	PROCTOR ST	LANGDON ST	POPE ST	TBD	
7	KELLEY RD	CEDARCREST RD	DEAD END	TBD	
7	CEDARCREST RD	CEDAR HILL RD	CEDARCREST AVE	TBD	
7	CEDAR HILL RD	INTERVALE RD	CEDARCREST RD	TBD	

typical sequence of work for paving:

1. work starts with the existing top 2-inches of pavement removed by grinding.
2. leveling (thin layer of pavement) course installed to make roadway smooth for vehicular traffic.
3. structures (manhole frames and covers and water/gas boxes) are adjusted to final pavement grades
4. if necessary, utility services (gas, electric, water, sewer) are repaired or replaced
5. work is completed with the installation of the final top course of pavement.
6. work is typically completed within 4 weeks of starting, weather permitting.

FY17
FY17
FY17
FY17
FY17