



Derby Street Phase 1  
Roadway Improvement Project  
Two Week Look Ahead: July 13th – July 31st

General Project Information:

- Project work hours: 7am – 3:30pm for day water work, no weekends or holidays w/o advance notice

Contractor's Projected Activities:

Week starting July 13th	<ul style="list-style-type: none"><li>• Demolition of existing sidewalks, starting on even side of Derby Street at Hardy Street and working towards Blaney Street</li><li>• Installation of drainage and underground electrical</li></ul>
Week starting July 20th	<ul style="list-style-type: none"><li>• Work continues from the previous week</li><li>• Removal of existing curbing</li><li>• Installation of proposed curbing</li><li>• Preparation of gravel base for walkways</li><li>• Begin the installation of concrete walkways and driveway aprons</li></ul>

Issue Date: July 9, 2020

Please visit the Project Webpage at:

<https://www.salem.com/city-engineer/pages/derby-street-roadway-improvement-project-phase-1>



**L.E.C.**  
CIVIL CONTRACTORS

