



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: May 7th – May 18th

General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of May 7 th	<ul style="list-style-type: none">• The Contractor will continue to install curbing and sidewalks on Forest Street, Forest Park Drive and Clifton Avenue.• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.• The Contractor will begin to install a new water main on Forest Park Drive for the restrooms and pool.
Week of May 14 th	<ul style="list-style-type: none">• The Contractor will continue to install curbing and sidewalks on Forest Street, Forest Park Drive and Clifton Avenue.• The Contractor will complete the new water main on Forest Park Drive for the restrooms and pool.• The Contractor will continue the Forest River Park drainage swale work, ballfield dugout and concession stand work.

Issue Date: May 7, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

