



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: August 7th – August 18th

General Project Information:

- City Engineer reviewing project submittals.
- Project work hours: 7am – 3:30pm.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Clifton Avenue will be open to residents only and no through traffic will be allowed. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of August 7 th	<ul style="list-style-type: none">• The Contractor will be installing the drainage system on Clifton Ave, between Plymouth and Lafayette Street.• The Contractor will install a temporary fence closing off the Forest River Park Ballfield and start demolition.
Week of August 14 th	<ul style="list-style-type: none">• The Contractor will be installing the drainage and water system throughout Clifton Ave.• The Contractor will continue to demolish the Forest River Park Ballfield and conduct tree clearing activities along Pioneer Village.

Issue Date: August 3, 2017

Prepared By: Salem Engineering Dept. and Bobrek Construction, LLC

