



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: September 11th – September 22nd

General Project Information:

- City Engineer reviewing project submittals.
- Project work hours: 7am – 3:30pm.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of September 11 th	<ul style="list-style-type: none">• The Contractor will be installing the water main throughout Forest Ave and water services on Clifton Ave.• The Contractor will continue the Forest River Park Ballfield work.
Week of September 18 th	<ul style="list-style-type: none">• The Contractor will be installing the water main and water services throughout Forest Ave.• The Contractor will be removing temporary water main bypass on Clifton Ave• The Contractor will continue the Forest River Park Ballfield work.

Issue Date: September 11, 2017

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

