

Bridge Street Roadway Reconstruction Project Two Week Look Ahead: September 28th – October 9th

General Project Information:

Project work hours: 7am – 3:30pm for day work
 Project work limits: Flint Street to Boston Street

Projected Construction Activities:

Week of September 28th	 Contractor J.Tropeano will start to mobilize to the job site. Temporary traffic management barriers will be installed. Erosion controls and a staging area will be set up. Test-pitting & excavations to begin.
Week of September 28th	Contractor to install drainage structures & pipe.Contractor to install new hydrants.

Issue Date: September 25, 2020

By Bobrek Engineering & Construction, LLC

Please visit the Utility Improvement Project Page link at:

https://www.salem.com/city-engineer/pages/bridge-street-reconstruction



