

Bridge Street Roadway Reconstruction Project <u>Two Week Look Ahead: October 12th – October 23rd</u>

General Project Information:

- Project work hours: 7am 3:30pm for day work
- Project work limits: Flint Street to Boston Street

Projected Construction Activities:

Week of October 12 th	 Contractor J.Tropeano will start to mobilize to the job site. Temporary traffic management barriers will be installed. Erosion controls and a staging area will be set up. Test-pitting & excavations to begin.
Week of October 23 rd	 Contractor to install drainage structures & pipe. Contractor to install new hydrants. Complete soil borings.

Issue Date: October 9, 2020 By Bobrek Engineering & Construction, LLC

Please visit the Utility Improvement Project Page link at: https://www.salem.com/city-engineer/pages/bridge-street-reconstruction



