



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: April 16th – April 27th

General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of April 16 th	<ul style="list-style-type: none">• The Contractor will continue the Forest River Park retaining wall installation, drainage swale work, ballfield dugout and concession stand foundations.• The Contractor will begin to install curbing and sidewalks on Forest Street, Forest Park Drive and Clifton Avenue.
Week of April 23 rd	<ul style="list-style-type: none">• The Contractor will continue the Forest River Park retaining wall installation, drainage swale work, ballfield dugout and concession stand foundations.• The Contractor will continue to install curbing and sidewalks on Forest Street, Forest Park Drive and Clifton Avenue.

Issue Date: April 11, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

