



Essex Street Utility Project

Two Week Look Ahead : February 19th – March 2nd

Projected Construction Activities:

Week of February 19 th	<ul style="list-style-type: none">• The Contractor will not be on site Monday February 19th• There will be No Parking on both sides of Essex between Summer Street and Crombie Street during the day.• Daytime road closures may be required to complete this work. Every attempt will be made to minimize any road closures.• Contractor will begin cleanup operations throughout this section including paving.• Contractor will begin sewer work between Barton Square and Washington Street.• There will be No Parking on both sides of Essex between Barton Square and Washington Street during the day.• Detour signage will direct traffic around work zone, traffic and pedestrian signs will be placed throughout the project limits.
Week of February 26 th	<ul style="list-style-type: none">• The Contractor will continue Sewer and Drain improvements.• There will be No Parking on both sides of Essex between Barton Square and Washington Street during the day.• Daytime road closures may be required to complete this work.• Detour Signage will direct traffic around work zone, traffic and pedestrian signs will be placed throughout the project limits.• If all goes well, this work will take between 2-3 weeks to complete

Issue Date: Feb 16th, 2018

Please visit the Essex Street Improvement Project Page link at:

<http://www.salem.com/city-engineer/pages/essex-street-improvement-projects>

