



Essex Street Utility Project

Two Week Look Ahead : February 26th – March 9th, 2018

Projected Construction Activities:

Week of February 26 th	<ul style="list-style-type: none">• The City's Contractor, N. Granese and Sons, will complete drainage improvements on Essex Street from Barton Square to Washington Street.• Contractor will begin completion of remaining punch list items and cleanup throughout the project area, and plans to pave by the end of the week.• Please note that this work is weather dependent and may be delayed due to heavy rain or snow.• There will be No Parking on both sides of Essex Street between Barton Square and Washington Street during the day.• Detour signage will direct traffic around work zone. Traffic and pedestrian signs will be placed throughout the project limits.
Week of March 5 th	<p>N. Granese and Sons will complete remaining punch list items as well as cleanup and demobilization of equipment and materials from the project area.</p> <p>Weather permitting, this phase of construction on the Essex Street roadway reconstruction project should be complete by the end of the week of March 5th.</p> <p>Thank you for your patience and support during this project. The City will continue to communicate any future phases of utility relocation and roadway reconstruction on or around Essex Street as information and schedules become available.</p>

Issue Date: Feb 23rd, 2018

Please visit the Essex Street Improvement Project Page link at:

<http://www.salem.com/city-engineer/pages/essex-street-improvement-projects>

