



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: December 11th – December 22nd

General Project Information:

- Project work hours: 7am – 3:30pm.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of December 11	<ul style="list-style-type: none">• The Contractor will be installing water services on Forest Ave and connecting the new water main to the system on Canal St.• The Contractor will be installing a new drainage system on Lussier St.• The Contractor will be installing curb and sidewalks on Forest Park Drive.• The Contractor will continue the Forest River Park Ballfield, pedestrian bridge and drainage swale work.
Week of December 18	<ul style="list-style-type: none">• The Contractor will be installing curb and sidewalks Forest Park Drive.• The Contractor will pave Forest Ave with temporary asphalt for the winter.• The Contractor will continue the Forest River Park Ballfield, pedestrian bridge, drainage swale work, and the outlet to the ocean.

Issue Date: December 11, 2017

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

