



# Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: February 5<sup>th</sup> – February 16<sup>th</sup>

## General Project Information:

- Project work hours: 7am – 3:30pm. The City's contractor is P. Gioioso & Sons of Hyde Park, MA.
- Traffic throughout the neighborhood is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.
- Roadway work is anticipated to be limited during the winter months due to weather concerns (January through March).

## Projected Construction Activities:

|                                      |   |
|--------------------------------------|---|
| Week of<br>February 5 <sup>th</sup>  | <ul style="list-style-type: none"><li>• The Contractor will complete the pond outlet structure and seawall along the ocean in Forest River Park.</li><li>• The Contractor will continue the Forest River Park Ballfield, pedestrian bridge, and drainage swale work.</li></ul>                                |
| Week of<br>February 12 <sup>th</sup> | <ul style="list-style-type: none"><li>• The Contractor will continue the Forest River Park sewer manhole replacement, retaining wall installation, and drainage swale work.</li><li>• The Contractor will be pressure testing the force main system between Forest at Lussier to Clifton at Summit.</li></ul> |

Issue Date: February 5, 2018

Prepared By: Salem Engineering Dept. and Bobrek Engineering & Construction, LLC

