



Canal Street Phase 2A Flood Mitigation Water, Sewer & Drain Project

Two Week Look Ahead: May 22nd – June 2nd

General Project Information:

- City Engineer reviewing project submittals.
- Project work hours: 7am – 3:30pm.
- Clifton Avenue may be detoured during working hours, but will be open during non-work hours.

Projected Construction Activities:

Week of May 22 nd	<p>Contractor installing water gate valves along Clifton Ave. Valves to be installed on Cliff Ave, Shore Drive, Plymouth St, Summit Ave. Water service to homes will be temporarily shut down during the work and residents will be notified via written letter. Contractor will also complete the installation of the temporary water bypass main on Clifton Ave.</p> <p>Traffic is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone.</p>
Week of May 29 th	<p>Contractor installing erosion controls at Forest River Park pond. Contractor will be completing sewer main spot repairs along Clifton Ave and finishing the temporary water bypass installation to houses on Clifton Ave.</p> <p>Traffic is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone.</p>

Issue Date: May 22, 2017

Prepared By: Salem Engineering Dept. and Bobrek Construction, LLC

