



Canal Street Phase 2A Flood Mitigation Project

Two Week Look Ahead: June 5th – June 16th

General Project Information:

- City Engineer reviewing project submittals.
- Project work hours: 7am – 3:30pm.
- Traffic is anticipated to be alternating two-way with police details. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities:

Week of June 5 th	<p>Contractor installing water gate valves on West Street at the Forest River Park entrance and on Plymouth Street. Water service to homes will be temporarily shut down during the work and residents will be notified via written letter.</p> <p>Contractor will complete the installation of the temporary water bypass main on Clifton Ave.</p> <p>Contractor will be installing the new water main and drain system on Forest Park Drive.</p>
Week of June 12 th	<p>Contractor will begin clearing trees along the Pioneer Village for the installation of the new swale.</p> <p>Contractor will finish installing the new water main and drain system on Forest Park Drive.</p> <p>Contractor will be installing the drain system at the intersection of Clifton Ave and Shore Drive.</p>

Issue Date: June 1, 2017

Prepared By: Salem Engineering Dept. and Bobrek Construction, LLC

