



Salem Harbor Connector Path Project

Two Week Look Ahead: February 10th - February 21st

Projected Construction Activities:

Week of February 10 th	<ul style="list-style-type: none">• The Contractor will mobilize equipment to construction site• Traffic and Pedestrian signs will be placed throughout the construction area• Erosion Controls will be put into place along the Collins Cove section of project• Contractor will begin Tree cutting and clearing work within Szetela Lane and Fort Avenue section of project• Land Survey crew will conduct Engineering layout work at the Szetela Lane to Fort Avenue section along with the Collins Cove section of the project• If all goes well , the Path Excavation will begin at the Szetela Lane and Fort Avenue section of the project• Every attempt will be made to minimize disruption to residents and businesses within the surrounding area of construction
Week of February 17 th	<ul style="list-style-type: none">• The Contractor will continue Excavation of Pathway between Szetela Lane and Fort Avenue. Pathway foundation installation will begin.• Every attempt will be made to minimize disruption to residents and businesses within the surrounding area of construction

Issue Date: 02/12/2020

Please visit the Salem Harbor Connector Path Project:

<https://www.salem.com/city-engineer/pages/salem-harbor-connector-path-project%C2%A0-szetela-lane>

