



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

Este es un aviso importante
por favor asegúrese que sea traducido

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: June 26th and July 3rd

Issue Date: **June 26, 2017**
Contractor: McCourt Construction
Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of June 26th

- Continue to form and pour retaining wall in shared-use path
- Finish construction and excavation on share-use path
- Pave base and binder concrete from Hersey Street to Ocean Avenue
- Establish Phase 2 traffic detour and signage
- Set curb from Ocean Avenue to

Week of July 3rd

- Continue to form and pour retaining wall in shared-use path
- Finish grading shared-use path for new retaining wall

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email:ccripps@salem.com

Two Week Look Ahead
Canal Street Roadway Improvement
Project
Page 2

- Backfill new retaining wall and set conduit and handholes
- Excavate asphalt from Hersey Street to Forest Avenue
- Excavate for full depth from Hersey Street to Forest Avenue
- Prep and pour sidewalks from Ocean Avenue to Hersey Street