



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

**Este es un aviso importante
por favor asegúrese que sea traducido**

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: July 24th and July 31st 2017

Issue Date:	<u>July 24, 2017</u>
Contractor:	McCourt Construction
Resident Engineer:	Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for:	Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of July 24th

- Complete backfill of gravel and dense grade from Hersey Street to Forest Ave.
- Pave roadway base and binder from Hersey Street to Forest Ave.
- Continue to form and pour retaining wall in shared-use path
- Backfill new retaining wall, set conduits, handholes, and light pole foundations
- Continue to pour sidewalks between St. Paul and Hersey Street
- Continue to set conduits and pull boxes for traffic signals at Washington Street-Mill Street intersection

Week of July 31st

- Continue to set conduits and pull boxes for traffic signals at Washington Street-Mill Street intersection

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email:ccripps@salem.com

- Continue to form and pour retaining wall in shared-use path
- Backfill new retaining wall, set conduits, handholes and light pole foundations
- Finish removing ledge at the Jefferson Ave-Canal Street traffic island and prepare to pave