



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

Este es un aviso importante
por favor asegúrese que sea traducido

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: July 10th and July 17th 2017

Issue Date: **July 10, 2017**
Contractor: McCourt Construction
Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of July 10th

- Pour lightweight foam concrete from Hersey to Forest Avenue (weather dependent)
- Place geotextile fabric and backfill with gravel and dense grade from Hersey Street to Forest Avenue (weather dependent)
- Set curb from Broadway to Hersey Street
- Continue to form and pour retaining wall on shared-use path
- Backfill new retaining wall. Set conduits, and handholes on shared-use path

Week of July 17th

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email:ccripps@salem.com

- Finish to backfill gravel and dense grade from Hersey Street to Forest Avenue
- Continue to form and pour retaining wall in shared use- path
- Backfill new retaining wall, set conduits, and handholes, and light pole foundations
- Begin rock excavation at Jefferson Island