



Kimberley Driscoll
Mayor

DAVID H. KNOWLTON, P.E.
CITY ENGINEER

CITY OF SALEM
SALEM, MASSACHUSETTS
ENGINEERING DEPARTMENT
120 WASHINGTON STREET, 4TH FLOOR
SALEM, MA 01970
Phone: (978) 619-5673
Fax: (978) 745-0349

**Este es un aviso importante
por favor asegúrese que sea traducido**

Canal Street Roadway Improvement Project
Two Week Look Ahead
Weeks of: August 28th and September 4th 2017

Issue Date: August 28, 2017
Contractor: McCourt Construction
Resident Engineer: Brian Zilinsky, MassDOT (phone: 781.570.6062)
Prepared for: Canal St Residents and Canal St Chamber of Commerce Task Force

Construction Activities:

Week of August 28th

- Continue to form and pour retaining wall in shared-use path
- Continue backfilling new retaining wall, setting conduits, handholes, and lightpole foundations in shared-use path
- Place concrete sidewalk on the southbound side of Canal Street between St. Paul Street and Domino's and between Forest Ave and Hersey Avenue both sides of street
- Finish placing gravel and dense grade at island in Jefferson Avenue-Loring Avenue intersection
- Set curb between Broadway and McDonald's

Week of September 4th

If you have any questions, please contact:

Cheryl Cripps, City of Salem Engineering Department
Phone 978.619.5673
Email:ccripps@salem.com

- Finish forming and pouring retaining wall along shared-use path
- Continue backfilling new retaining wall, setting conduits, handholes and lightpole foundations in shared-use path
- Continue setting curb on the southbound side of Canal Street between Gardner Street Domino's
- Continue subgrading and placing gravel for concrete sidewalks between Gardner Street and Domino's