

EXCAVATING



CONTRACTORS



SITE WORK



EQUIPMENT RENTAL

Bates Elementary School

Safe Routes to School Project

Two Week Look Ahead: October 5th – October 16th

General Project Information:

- Project work hours: 7:00 am – 3:30 pm for day work

Projected Construction Activities:

<p>Week of October 5th</p>	<ul style="list-style-type: none"> • Continue saw-cutting for drainage and granite curb. • Relocate 6” double yellow center line along a section of Liberty Hill Ave between Nursery St. to Appleton St. • Install temporary pedestrian sidewalks and crosswalks. • Install drainage at Nursey St. and Liberty Hill Ave. • Police details will be onsite to manage vehicle and pedestrian traffic around the work zones.
<p>Week of October 12th</p>	<ul style="list-style-type: none"> • Install drainage at Appleton St. and Liberty Hill Ave. • Start installation of granite curb and concrete sidewalks at Nursey Street and Liberty Hill Ave • Start granite curb and concrete sidewalks in-front of Bates School. • Police details will be onsite to manage vehicle and pedestrian traffic around the work zones.

Issue Date: October 2, 2020

Please visit the Utility Improvement Project Page link at:

<https://www.salem.com/city-engineer/pages/safe-route-school-projects-0>